Name of Work: Providing and laying HDPE water line in Chanappa Garden and Sundar Nagara, Block- 2 in JP Park Ward no 17.

A) Detailed Measurement

Name of Agency: L NITHYANANDA PRABHU

Work Order:EE/RRND/Wo.No/238/2013-14 **D:07/02/2014**

Item No	Description of Item	No	Length	Breadth	Depth	Qty	Unit
1	Earth work excavation for foundation of buildings, culverts, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in Hard soil not exceeding 1.5 m. in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50 m. after breaking of clods complete as per specifications and as directed by the Engineer in charge.						
	Gokula Dwelling apartment Road	1	30.00	0.45	(1.00 + 0.95)/2	13.16	
		1	30.00	0.45	(1.00 + 1.05)/2	13.84	
		1	30.00	0.45	(1.05 + 0.95)/2	13.50	
		1	30.00	0.45	(0.95 + 0.95)/2	12.83	
		1	30.00	0.45	(0.95 + 1.05)/2	13.50	
		1	30.00	0.45	(1.05 + 1.10)/2	14.51	
		1	30.00	0.45	(1.10 + 1.05)/2	14.51	
		1	20.00	0.45	(1.05 + 1.05)/2	9.45	
	4th Main	1	30.00	0.45	(1.05 + 1.05)/2	14.18	
		1	30.00	0.45	(1.05 + 1.05)/2	14.18	
		1	30.00	0.45	(1.05 + 1.00)/2	13.84	
		1	30.00	0.45	(1.00 + 0.95)/2	13.16	
		1	30.00	0.45	(0.95 + 0.90)/2	12.49	
		1	30.00	0.45	(0.90 + 1.10)/2	13.50	
		1	24.80	0.45	(1.10 + 1.05)/2	12.00	
	1st B Cross Sundar Nagara	1	30.00	0.45	(0.95 + 0.95)/2	12.83	
		1	30.00	0.45	(0.95 + 0.95)/2	12.83	

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned by CamScanner

Item No	Description of Item	No	Length	Breadth	Depth	Qty	Unit
		1	30.00	0.45	(0.95 + 0.95)/2	12.83	
		1	30.00	0.45	(0.95 + 0.95)/2	12.83	
		1	30.00	0.45	(0.95 + 0.90)/2	12.49	
		1	20.00	0.45	(0.90 + 1.00)/2	8.55	
	5th A Cross Sundar Nagara	1	30.00	0.45	(1.00 + 1.00)/2	13.50	
	5th B Cross Sundar Nagara	1	30.00	0.45	(1.00 + 1.00)/2	13.50	
		1	10.00	0.45	(1.00 + 1.00)/2	4.50	
	5th C Cross Sundar Nagara	1	30.00	0.45	(1.00 + 1.00)/2	13.50	
		1	30.00	0.45	(1.00 + 1.00)/2	13.50	
		1	30.00	0.45	(1.00 + 1.00)/2	13.50	
		1	30.00	0.45	(1.00 + 1.00)/2	13.50	
		1	25.00	0.45	(1.00 + 1.05)/2	11.53	
	Concrete Road						
	1st A Main Chanappa Garden	1	30.00	0.45	(1.05 + 1.00)/2	13.84	
		1	30.00	0.45	(1.00 + 1.00)/2	13.50	
		1	30.00	0.45	(1.00 + 1.00)/2	13.50	
		1	30.00	0.45	(1.00 + 0.90)/2	12.83	
		1	30.00	0.45	(0.90 + 1.00)/2	12.83	
		1	30.00	0.45	(1.00 + 1.00)/2	13.50	
		1	30.00	0.45	(1.00 + 0.90)/2	12.83	
		1	30.00	0.45	(0.90 + 1.00)/2	12.83	
		1	30.00	0.45	(1.00 + 1.00)/2	13.50	

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned by CamScanner

Item No	Description of Item	No	Length	Breadth	Depth	Qty	Unit
		1	15.00	0.45	(1.00 + 0.95)/2	6.58	
	2nd Cross	1	30.00	0.45	(1.00 + 1.00)/2	13.50	
		1	30.00	0.45	(1.00 + 1.00)/2	13.50	
		1	30.00	0.45	(1.00 + 1.00)/2	13.50	
		1	30.00	0.45	(1.00 + 0.90)/2	12.83	
		1	24.50	0.45	(0.90 + 1.00)/2	10.47	
	3rd Cross	1	30.00	0.45	(1.00 + 1.00)/2	13.50	
		1	30.00	0.45	(1.00 + 0.90)/2	12.83	
		1	30.00	0.45	(0.90 + 1.00)/2	12.83	
		1	30.00	0.45	(1.00 + 1.00)/2	13.50	
		1	15.00	0.45	(1.00 + 0.95)/2	6.58	
	Cross Road	1	30.00	0.45	(0.95 + 1.00)/2	13.16	
		1	30.00	0.45	(1.00 + 0.90)/2	12.83	
		1	30.00	0.45	(0.90 + 1.00)/2	12.83	
		1	30.00	0.45	(1.00 + 1.00)/2	13.50	
		1	18.00	0.45	(1.00 + 0.95)/2	7.90	
	Cross Road	1	30.00	0.45	(0.95 + 1.00)/2	13.16	
		1	30.00	0.45	(1.00 + 0.90)/2	12.83	
		1	30.00	0.45	(0.90 + 1.00)/2	12.83	
		1	30.00	0.45	(1.00 + 1.00)/2	13.50	
		1	19.00	0.45	(1.00 + 0.95)/2	8.34	

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned by CamScanner

Item No	Description of Item	No	Length	Breadth	Depth	Qty	Unit
	Cross Road	1	30.00	0.45	(0.95 + 1.00)/2	13.16	
		1	30.00	0.45	(1.00 + 0.90)/2	12.83	
		1	30.00	0.45	(0.90 + 1.00)/2	12.83	
		1	30.00	0.45	(1.00 + 1.00)/2	13.50	
		1	28.50	0.45	(1.00 + 0.95)/2	12.50	
	1st Cross Purnapura	1	30.00	0.45	(1.00 + 1.00)/2	13.50	
		1	30.00	0.45	(1.00 + 1.00)/2	13.50	
		1	30.00	0.45	(1.00 + 1.00)/2	13.50	
		1	5.50	0.45	(1.00 + 1.00)/2	2.48	
	2nd Cross Purnapura	1	30.00	0.45	(1.00 + 1.00)/2	13.50	
		1	30.00	0.45	(1.00 + 1.00)/2	13.50	
		1	30.00	0.45	(1.00 + 1.00)/2	13.50	
	3nd Cross Purnapura	1	30.00	0.45	(1.00 + 1.00)/2	13.50	
		1	30.00	0.45	(1.00 + 1.00)/2	13.50	
		1	29.00	0.45	(1.00 + 1.00)/2	13.05	
	4th Cross Purnapura	1	30.00	0.45	(1.00 + 1.00)/2	13.50	
		1	28.00	0.45	(1.00 + 1.05)/2	12.92	
	5th Cross Purnapura	1	30.00	0.45	(1.05 + 0.95)/2	13.50	
	6th Cross Purnapura	1	30.00	0.45	(1.00 + 0.90)/2	12.83	
		1	30.00	0.45	(0.90 + 1.00)/2	12.83	
		1	30.00	0.45	(1.00 + 0.95)/2	13.16	

ಸಹಾಯಕ ಕಾರ್ಯನಿ... ...ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned by CamScanner

Item No	Description of Item	No	Length	Breadth	Depth	Qty	Unit
	7th Cross Purnapura	1	30.00	0.45	(0.95 + 0.95)/2	12.83	
		1	30.00	0.45	(0.95 + 1.00)/2	13.16	
		1	14.50	0.45	(1.00 + 1.00)/2	6.53	
	8th Cross Purnapura	1	30.00	0.45	(1.00 + 0.95)/2	13.16	
		1	30.00	0.45	(0.95 + 1.05)/2	13.50	
		1	21.00	0.45	(1.05 + 1.05)/2	9.92	
	Purnapura Chruch Road	1	30.00	0.45	(1.00 + 1.05)/2	13.84	
		1	30.00	0.45	(1.05 + 1.05)/2	14.18	
		1	15.00	0.45	(1.05 + 1.00)/2	6.92	
	Cross Cutting		**Avg**	**Avg**			
	Gokula Dwelling apartment Road	9	6.60	0.45	(1.00 + 1.00)/2	26.73	
	4th Main	23	6.60	0.45	(1.00 + 1.00)/2	68.31	
	1st B Cross Sundar Nagara	19	5.50	0.45	(1.00 + 1.00)/2	47.03	
	5th A Cross Sundar Nagara	4	5.80	0.45	(1.00 + 1.00)/2	10.44	
	5th B Cross Sundar Nagara	4	6.20	0.45	(1.00 + 1.00)/2	11.16	
	5th C Cross Sundar Nagara	16	6.10	0.45	(1.00 + 1.00)/2	43.92	
	1st A Main Chanappa Garden	22	6.00	0.45	(1.00 + 1.00)/2	59.40	
	2nd Cross	32	5.90	0.45	(1.00 + 1.00)/2	84.96	
	3rd Cross	17	5.85	0.45	(1.00 + 1.00)/2	44.75	
	Cross Road	16	5.00	0.45	(1.00 + 1.00)/2	36.00	
	Cross Road	16	5.10	0.45	(1.00 + 1.00)/2	36.72	
	Cross Road	16	4.90	0.45	(1.00 + 1.00)/2	35.28	

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned by CamScanner